

Activity ID	Activity Name	OD	Start	Finish	Gantt Chart
BFC D&R Phase - Draft					1485d 05-Sep-17 15-May-23
	Notice to Proceed / Permit Transfer	41d	05-Sep-17	31-Oct-17	[Bar]
	Demo Phase Groundwater Monitoring and Reporting	438d	06-Sep-17	10-May-19	[Bar]
	Demo Phase Surface/Sediment Water Monitoring and Reporting	779d	06-Sep-17	31-Aug-20	[Bar]
	Pre-Remediation Design, Work Plans, Activity and Reporting	497d	06-Sep-17	01-Aug-19	[Bar]
	Pre-Demo Well Replacement / Relocation	63d	07-Sep-17	04-Dec-17	[Bar]
	Remedial Design (Demo, Environmental, Site Civil)	583d	06-Sep-17	29-Nov-19	[Bar]
	Pre-Demo Groundwater Monitoring & Extraction Well Installation	543d	05-Dec-17	02-Jan-20	[Bar]
	Post-Water Main Shutoff GW Study	464d	21-Aug-19	01-Jun-21	[Bar]
	Upgrade Existing Groundwater Treatment Plant	575d	06-Sep-17	19-Nov-19	[Bar]
	Soil Remediation	693d	09-Aug-18	05-Apr-21	[Bar]
	Groundwater Remediation	100d	05-Oct-20	22-Feb-21	[Bar]
	Commence Post-Remediation Groundwater Monitoring	942d	10-Aug-18	21-Mar-22	[Bar]
	Commence Post-Demo Groundwater Monitoring	20d	13-May-19	07-Jun-19	[Bar]
	Commence Post-Demo Surface Water/Sediment Monitoring & Reporting	1026d	10-Jun-19	15-May-23	[Bar]
	Project Start Up and Sitework	1184d	06-Sep-17	21-Mar-22	[Bar]
	Asbestos & Regulated Material Removal & Disposal	240d	03-Oct-17	04-Sep-18	[Bar]
	PCB Contaminated Building Material Removal & Disposal	72d	12-Dec-18	21-Mar-19	[Bar]
	Building Interior Structure & Material Removal	253d	05-Oct-17	25-Sep-18	[Bar]
	Above Grade Building Demolition	482d	06-Oct-17	13-Aug-19	[Bar]
	Building Slab On Grade & Foundation Removal	668d	11-Oct-17	04-May-20	[Bar]

Draft